

**PROGRESS REPORT OF WORKS IN PROGRESS IN D.T.T.D.C.LTD.
AS ON 31.8.07**

Sl. No.	Name of Project	A/A & E/S		Date of start	Target date of completion	%age progress	Remarks
		date	Amount in lacs.				
1	C/o bridge over river Yamuna at Wazirabad (Signature Bridge)	23.03.06	45900			Planning stage	Work of shifting of water mains and gravity ducts in progress. Main bridge approved by DUAC on 14.03.06. Four agencies prequalified and financial bids opened on 22.03.07. The validity of lowest tenderer expired on 26.08.07. The shifting of other utility services is being pursued with the respective agencies. Recast PE amounting to Rs 993.11 crore submitted to Delhi Govt on 07.05.07. Sanction is awaited
2	C/o of Dilli Haat at Pitampura, New Delhi	20.03.06	2238	13.04.06	12.01.08	95%	Work in good progress
3	Upgradation of Dilli Haat near INA, New Delhi.	30.08.06	518	29.05.07	28.11.07	30%	Work has been awarded and in progress
4	Development of Tourist Complex at Chawala & Kanganheri	23.05.06	1917 To be revised	_____	_____	_____	Scheme being revised to integrate with water sports in Najafgarh drain
5	Construction of Guru Teg Bahadur Memorial at Singhu Border	31.03.06	1465	6.01.07	5.01.09	25%	Main Civil work has been taken up and is in progress. Work of steel structure and stainless steel cladding for Pylon and Semi-Arches awarded
6	C/o grade separator at T- junction of outer ring road (Road no. 45) and Master plan road no. 46 at Majnu Ka Tilla Delhi.		5000 approx.			Planning stage	Scheme cleared by sub-committee DDA with observations, on 29.5.06 for submission to technical committee. Structural consultant appointed and planning work is taken up
7	C/o of ROB and RUB on road no. 68, Railway crossing, Nandnagri, Delhi 93		9000			Planning stage	Scheme approved by Technical committee, DDA on 1.02.07. Structural consultant has been appointed. Appointment of Proof consultant is in progress. PE for Rs. 9000 Lacs has been approved by Advisory Committee and recommended for submission to PWD. Coordination meeting is also being done with Railways. Process to identify services taken up with BSES, DJB, MCD.

Superintending Engineer (MB)
DTTDC